

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1ST QUARTER, CY 2022**

Province of Biliran

Program or Project	FUNDINGS	Location	OBR #	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
							% of Completion	Total Cost Incurred to Date		
<i>Social Development</i> WATER SYSTEM - CY 2021		Brgy. Pinangomhan-Sitio Caritera, Biliran, Biliran	852	997,994.88	Jun. 02, 2021	Jul. 29, 2021	100%	997,994.88		completed
SUB - TOTAL				997,994.88				997,994.88		
<i>Economic Development</i> IMPROVEMENT/EXPANSION OF BARANGAY ROAD		Brgy. Atipolo, Naval, Biliran	730	4,995,847.93	Feb. 01, 2021	Feb. 21, 2021	15%	749,377.19		partial
SUB - TOTAL				4,995,847.93				749,377.19		
<i>Environmental Management</i>										
SUB - TOTAL				-				-		
GRAND TOTAL				5,993,842.81				1,747,372.07		

We hereby certify that we have reviewed the contents and hereby attest to veracity and correctness of the data or information contained in this document.

SYLVA L. YUBAL
Provincial Budget Officer

ROGELIO J. ESPINA, MD, FPOA
Governor